

***BOYERTOWN AREA SCHOOL DISTRICT***

***EARL ELEMENTARY SCHOOL***

***AHERA 6 Month Re-Inspection Report***

***November 2023***

**Table 1**  
**Room by Room Inventory of Asbestos Containing Materials**

FLR	ROOM/AREA	MATERIAL DESCRIPTION	SAMP	QNTY	L	D		A	A	P				
			NO		S	C	E	T	F	D	F	%	TYPE	COMMENTS
	Corridors	Skylights			E	0	0	2	0	1	1			Plywood, not Transite
	Boiler Room	Ceiling Plaster	A	675	S	0	2	1	1	2	2			assumed - sample before disturbing <b>widespread cracking - need to sample</b>
	Throughout Building	Blackboard Adhesive												Per discussions with Custodian - all wall mounted boards are new - inspected available rooms and verified that they all appear to be newer boards
		<b>No Fire Doors were found</b>												

*This AHERA 6 Month Re-Inspection was performed by Scott Schiel in November 2023 (#754246)*

Scott Schiel #754246  
Director of Facilities & Operations  
Boyertown Area School District

**Table 2**  
**Summary of ACM**

<b>Material Description</b>	<b>Estimated Quantity</b>		<b>Estimated Removal Cost</b>
Ceiling Plaster	675	S	\$10,000
<b>ESTIMATED TOTAL</b>			<b>\$10,000</b>

Scott Schiel #754246  
Director of Facilities & Operations  
Boyertown Area School District

***Table 3***  
***Recommended Response Actions***

<b><i>Location</i></b>	<b><i>Material Description</i></b>	<b><i>Recommended Response Action</i></b>
Boiler Room	Ceiling Plaster	Handle under O & M Program - Sample prior to removal

Scott Schiel #754246  
Director of Facilities & Operations  
Boyertown Area School District

***Table 4***  
***Summary of Response Actions Taken***

There has been no known or documented asbestos response actions performed in Earl Township Elementary School since the last AHERA 3 Year Re-Inspection, which was conducted in November 2021.