

BOYERTOWN AREA SCHOOL DISTRICT

PINE FORGE ELEMENTARY SCHOOL

AHERA 6 Month Re-Inspection Report

November 2023

Table 1
Room by Room Inventory of Asbestos Containing Materials

BLDG	ROOM/AREA	MATERIAL DESCRIPTION	SAMP NO	QNTY	L S	D C	E	A T	A F	P D	F	%	TYPE	COMMENTS
	Corridors outside Main Office	Floor Tile and Mastic	A	750	S	0	0	0	0	1	1			assumed under floor mats
	TV Studio (little room)	Floor Tile and Mastic	A	80	S	0	0	0	0	1	1			assumed under carpet
	Corridor outside Room 702	Floor Tile and Mastic	A	140	S	0	0	0	0	1	1			assumed under floor mats
	Room 700A	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 700B	Blackboard Adhesive	A	1	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 701	Blackboard Adhesive	A	1	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 702	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 703	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 704	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 705	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 706	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 707	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 708	Blackboard Adhesive	A	3	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 709	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal

Scott Schiel #754246
Director of Facilities & Operations
Boyertown Area School District

Pine Forge Elementary School
6-Month AHERA - November 2023

BLDG	ROOM/AREA	MATERIAL DESCRIPTION	SAMP	QNTY	L	D		A	A	P				
			NO		S	C	E	T	F	D	F	%	TYPE	COMMENTS
	Room 711	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 713	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 715	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 717	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 719	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 722	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
	Room 726	Blackboard Adhesive	A	1	E	0	4	2	0	1	2			assumed, sample prior to removal
	Library	Blackboard Adhesive	A	3	E	0	4	2	0	1	2			assumed, sample prior to removal
	Guidance	Blackboard Adhesive	A	1	E	0	4	2	0	1	2			assumed, sample prior to removal
	Instrument Room	Blackboard Adhesive	A	1	E	0	4	2	0	1	2			assumed, sample prior to removal

This AHERA 6 Month Re-Inspection was performed by Scott Schiel in November 2023 (#754246)

Scott Schiel #754246
Director of Facilities & Operations
Boyertown Area School District

Table 2
Summary of ACM

Material Description	Estimated Quantity		Estimated Removal Cost
Floor Tile and Mastic	970	S	\$3,500
Blackboard Adhesive	39	S	\$11,700
ESTIMATED TOTAL			\$15,200

Scott Schiel #754246
Director of Facilities & Operations
Boyertown Area School District

Table 3
Recommended Response Actions

<i>Location</i>	<i>Material Description</i>	<i>Recommended Response Action</i>
Throughout Building	12" x12" Floor Tile and Mastic	Handle under O & M Program
Throughout Building	Blackboard Adhesive	Handle under O & M Program, sample prior to removal

Scott Schiel #754246
Director of Facilities & Operations
Boyertown Area School District

Table 4
Summary of Response Actions Taken

There has been no known or documented asbestos response actions performed in Pine Forge Elementary School since the last AHERA 3 Year Re-Inspection, which was conducted in November 2021.