

BOYERTOWN AREA SCHOOL DISTRICT

EARL TOWNSHIP ELEMENTARY SCHOOL

AHERA 6 Month Re-Inspection Report

May 2022

**TABLE 1 - ROOM BY ROOM INVENTORY OF ACM - EARL TOWNSHIP ELEMENTARY SCHOOL
May 2022 AHERA REINSPECTION**

BLDG	ROOM/AREA	MATERIAL DESCRIPTION	SAMP NO	QNTY	L	D	E	A	A	P	F	%	TYPE	COMMENTS
	Corridors	Skylights			E	0	0	2	0	1	1			Plywood, not Transite
	Boiler Room	Ceiling Plaster	A	675	S	0	2	1	1	2	2			assumed - sample before disturbing widespread cracking - need to sample
	Throughout Building	Blackboard Adhesive												Per discussions with Custodian - all wall mounted boards are new - inspected available rooms and verified that they all appear to be newer boards
		No Fire Doors were found												
<i>The AHERA 6 Month Re-Inspection was performed by Scott Schiel in May 2022</i>														

TABLE 2

EARL TOWNSHIP ELEMENTARY SCHOOL SUMMARY OF ACM

<i>Material Description</i>	<i>Estimated Quantity</i>		<i>Estimated Removal Cost</i>
Ceiling Plaster	675	S	\$10,000
ESTIMATED TOTAL			\$10,000

TABLE 3
RECOMMENDED RESPONSE ACTIONS
EARL TOWNSHIP ELEMENTARY SCHOOL

<i>Location</i>	<i>Material Description</i>	<i>Recommended Response Action</i>
Boiler Room	Ceiling Plaster	Handle under O & M Program - Sample prior to removal

TABLE 4

***SUMMARY OF RESPONSE ACTIONS TAKEN
EARL TOWNSHIP ELEMENTARY SCHOOL***

There has been no known or documented asbestos response actions performed in Earl Township Elementary School since the last AHERA 3 Year Re-Inspection, which was conducted in May 2021.