

BOYERTOWN AREA SCHOOL DISTRICT

WASHINGTON ELEMENTARY SCHOOL

AHERA 6 Month Re-Inspection Report

May 2022

**TABLE 1 - ROOM BY ROOM INVENTORY OF ACM - WASHINGTON TOWNSHIP ELEMENTARY ELEMENTARY SCHOOL
May 2022 AHERA REINSPECTION**

BLDG	ROOM/AREA	MATERIAL DESCRIPTION	SAMP	QNTY	L	D		A	A	P					TYPE	COMMENTS
			NO		S	C	E	T	F	D	F	%				
	Boiler Room	Ceiling Plaster	B5	770	S									0		None Detected - NON ASBESTOS
	Room 6	Blackboard Adhesive	A	3	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 9	Blackboard Adhesive	A	3	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 10	Blackboard Adhesive	A	3	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 11	Blackboard Adhesive	A	3	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 12	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 13	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 23	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 24	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 48	Blackboard Adhesive	A	1	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 49	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 51	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 52	Blackboard Adhesive	A	1	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 53	Blackboard Adhesive	A	1	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 54	Blackboard Adhesive	A	3	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 55	Blackboard Adhesive	A	3	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 56	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 57	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 58	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 60	Blackboard Adhesive	A	1	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 111	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 112	Blackboard Adhesive	A	3	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 113	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 114	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 121	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 122	Blackboard Adhesive	A	2	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 123	Blackboard Adhesive	A	3	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 124	Blackboard Adhesive	A	3	E	0	4	2	0	1	2					assumed, sample prior to removal
	Room 131	Blackboard Adhesive	A	3	E	0	4	2	0	1	2					assumed, sample prior to removal
BLDG	ROOM/AREA	MATERIAL DESCRIPTION	SAMP	QNTY	L	D		A	A	P					TYPE	COMMENTS
			NO		S	C	E	T	F	D	F	%				

**TABLE 1 - ROOM BY ROOM INVENTORY OF ACM - WASHINGTON TOWNSHIP ELEMENTARY ELEMENTARY SCHOOL
May 2022 AHERA REINSPECTION**

Room 132	Blackboard Adhesive	A	3	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 133	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 134	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 141	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 142	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 143	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 144	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 151	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 152	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 153	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 154	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 161	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 162	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 163	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 164	Blackboard Adhesive	A	2	E	0	4	2	0	1	2			assumed, sample prior to removal
Room 27	Fire Doors	A	1	E	0	2	1	1	1	1	A		assumed - good condition
Room 12	Fire Doors	A	2	E	0	2	1	1	1	1	A		assumed - good condition
Corridors	Fire Doors	A	12	E	0	2	1	1	1	1	A		assumed - good condition
Room 13	Fire Doors	A	1	E	0	2	1	1	1	1	A		assumed - good condition
Room 53	Fire Doors	A	1	E	0	2	1	1	1	1	A		assumed - good condition
Bathrooms	Fire Doors	A	2	E	0	2	1	1	1	1	A		assumed - good condition
<i>The AHERA 6 Month Re-Inspection was performed by Scott Schiel in May 2022</i>													

TABLE 2

WASHINGTON TOWNSHIP ELEMENTARY SCHOOL SUMMARY OF ACM

<i>Material Description</i>	<i>Estimated Quantity</i>		<i>Estimated Removal Cost</i>
Blackboard Adhesive	95	S	\$28,500
Fire Doors	19	E	\$5,500
ESTIMATED TOTAL			\$34,000

TABLE 3
RECOMMENDED RESPONSE ACTIONS
WASHINGTON ELEMENTARY SCHOOL

<i>Location</i>	<i>Material Description</i>	<i>Recommended Response Action</i>
Throughout Bldg	Blackboard Adhesive	Handle under O & M Program, sample prior to removal
Throughout Bldg	Fire Doors	Handle under O & M Program, sample prior to removal

TABLE 4

***SUMMARY OF RESPONSE ACTIONS TAKEN
WASHINGTON ELEMENTARY SCHOOL***

There has been no known or documented asbestos response actions performed in Washington Elementary School since the last AHERA Re-Inspection, which was conducted in May 2021.